

Triview Metro Overlay 2020

ID	Task Mod	Task Name	Duration	Start	Finish	Resource Names	Projected Quantity	Timeline (Apr '20 to Jun '20)													
1		Triview Metro 2020	35 days	Mon 4/13/20	Fri 5/29/20			[Summary Bar]													
2		Notice to Proceed	0 days	Mon 4/6/20	Mon 4/6/20			[Milestone 4/6]													
3		Erosion Control	3 days	Wed 4/15/20	Fri 4/17/20	Martin Marietta Labor		[Task Bar]													
4		Phase 1	15 days	Mon 4/20/20	Fri 5/8/20			[Summary Bar]													
5		James Gate Place	12 days	Mon 4/20/20	Tue 5/5/20			[Summary Bar]													
6	✓	Sawcut/Crack Repair	1 day	Mon 4/20/20	Mon 4/20/20	Trax	118 LF	[Task Bar]													
7		1.5" to 0" Edge Mill	1 day	Wed 4/29/20	Wed 4/29/20	Trax	4608 SY	[Task Bar]													
8		2" Fiber HMA Overlay	1 day	Tue 5/5/20	Tue 5/5/20	Martin Marietta Paving Crew	508 Tons	[Task Bar]													
9		Chesapeake Avenue	12 days	Tue 4/21/20	Wed 5/6/20			[Summary Bar]													
10	✓	Sawcut/Crack Repair	1 day	Tue 4/21/20	Tue 4/21/20	Trax	30 LF	[Task Bar]													
11		1.5" to 0" Edge Mill	1 day	Wed 4/29/20	Wed 4/29/20	Trax	1302 SY	[Task Bar]													
12		2" Fiber HMA Overlay	1 day	Wed 5/6/20	Wed 5/6/20	Martin Marietta Paving Crew	144 Tons	[Task Bar]													
13		Burke Hollow Drive	12 days	Wed 4/22/20	Thu 5/7/20			[Summary Bar]													
14	✓	Sawcut/Crack Repair	1 day	Wed 4/22/20	Wed 4/22/20	Trax	83 LF	[Task Bar]													
15		1.5" to 0" Edge Mill	1 day	Thu 4/30/20	Thu 4/30/20	Trax	5022 SY	[Task Bar]													
16		2" Fiber HMA Overlay	1 day	Thu 5/7/20	Thu 5/7/20	Martin Marietta Paving Crew	553 Tons	[Task Bar]													
17		Talus Road	12 days	Thu 4/23/20	Fri 5/8/20			[Summary Bar]													
18	✓	Sawcut/Crack Repair	1 day	Thu 4/23/20	Thu 4/23/20	Trax	0	[Task Bar]													
19		1.5" to 0" Edge Mill	1 day	Thu 4/30/20	Thu 4/30/20	Trax	1262 SY	[Task Bar]													
20		2" Fiber HMA Overlay	1 day	Fri 5/8/20	Fri 5/8/20	Martin Marietta Paving Crew	140	[Task Bar]													
21		Phase 2	15 days	Thu 4/23/20	Wed 5/13/20			[Summary Bar]													
22		Short Line Court	13 days	Thu 4/23/20	Mon 5/11/20			[Summary Bar]													
23	✓	Sawcut/Crack Repair	1 day	Thu 4/23/20	Thu 4/23/20	Trax	156 LF	[Task Bar]													
24		1.5" to 0" Edge Mill	1 day	Fri 5/1/20	Fri 5/1/20	Trax	1009 SY	[Task Bar]													
25		2" Fiber HMA Overlay	1 day	Mon 5/11/20	Mon 5/11/20	Martin Marietta Paving Crew	111 Tons	[Task Bar]													
26		Soo Line Way	12 days	Fri 4/24/20	Mon 5/11/20			[Summary Bar]													
27		Sawcut/Crack Repair	1 day	Fri 4/24/20	Fri 4/24/20	Trax	574 LF	[Task Bar]													
28		1.5" to 0" Edge Mill	1 day	Fri 5/1/20	Fri 5/1/20	Trax	2393 SY	[Task Bar]													
29		2" Fiber HMA Overlay	1 day	Mon 5/11/20	Mon 5/11/20	Martin Marietta Paving Crew	264 Tons	[Task Bar]													
30		Colorado Central Way (North)	14 days	Thu 4/23/20	Tue 5/12/20			[Summary Bar]													
31	✓	Sawcut/Crack Repair	1 day	Thu 4/23/20	Thu 4/23/20	Trax	278 LF	[Task Bar]													
32		1.5" to 0" Edge Mill	1 day	Mon 5/4/20	Mon 5/4/20	Trax	1612 SY	[Task Bar]													
33		2" Fiber HMA Overlay	1 day	Tue 5/12/20	Tue 5/12/20	Martin Marietta Paving Crew	178 Tons	[Task Bar]													

Project: Triview Metro 2020 Sch Date: Thu 4/23/20

Task		Project Summary		Manual Task		Start-only		External Tasks		Deadline	
Split		Inactive Task		Duration-only		Finish-only		External Milestone		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Milestone		Manual Progress			
Summary		Inactive Summary		Manual Summary		External Milestone					



Triview Metro Overlay 2020

ID	Task Mod	Task Name	Duration	Start	Finish	Resource Names	Projected Quantity	Timeline (Apr '20 to Jun '20)											
34		Colorado Central Way (South)	6 days	Tue 5/5/20	Tue 5/12/20			[Gantt bar for Colorado Central Way (South) from Tue 5/5/20 to Tue 5/12/20]											
35		FDR - Mill & Mix	1 day	Tue 5/5/20	Tue 5/5/20	ARS Companies	2881 SY	[Gantt bar for FDR - Mill & Mix from Tue 5/5/20 to Tue 5/5/20]											
36		FDR - Blade & Compact	4 days	Wed 5/6/20	Mon 5/11/20	Martin Marietta Dirt Crew	2881 SY	[Gantt bar for FDR - Blade & Compact from Wed 5/6/20 to Mon 5/11/20]											
37		Pave	1 day	Tue 5/12/20	Tue 5/12/20	Martin Marietta Paving Crew	317	[Gantt bar for Pave from Tue 5/12/20 to Tue 5/12/20]											
38		Cattle King Way	14 days	Thu 4/23/20	Tue 5/12/20			[Gantt bar for Cattle King Way from Thu 4/23/20 to Tue 5/12/20]											
39		Sawcut/Crack Repair	1 day	Thu 4/23/20	Thu 4/23/20	Trax	60 LF	[Gantt bar for Sawcut/Crack Repair from Thu 4/23/20 to Thu 4/23/20]											
40		1.5" to 0" Edge Mill	1 day	Mon 5/4/20	Mon 5/4/20	Trax	1308 SY	[Gantt bar for 1.5" to 0" Edge Mill from Mon 5/4/20 to Mon 5/4/20]											
41		2" Fiber HMA Overlay	1 day	Tue 5/12/20	Tue 5/12/20	Martin Marietta Paving Crew	144 Tons	[Gantt bar for 2" Fiber HMA Overlay from Tue 5/12/20 to Tue 5/12/20]											
42		Lyons Tail Road	14 days	Fri 4/24/20	Wed 5/13/20			[Gantt bar for Lyons Tail Road from Fri 4/24/20 to Wed 5/13/20]											
43		Sawcut/Crack Repair	1 day	Fri 4/24/20	Fri 4/24/20	Trax	369 LF	[Gantt bar for Sawcut/Crack Repair from Fri 4/24/20 to Fri 4/24/20]											
44		1.5" to 0" Edge Mill	1 day	Tue 5/5/20	Tue 5/5/20	Trax	2705 SY	[Gantt bar for 1.5" to 0" Edge Mill from Tue 5/5/20 to Tue 5/5/20]											
45		2" Fiber HMA Overlay	1 day	Wed 5/13/20	Wed 5/13/20	Martin Marietta Paving Crew	298	[Gantt bar for 2" Fiber HMA Overlay from Wed 5/13/20 to Wed 5/13/20]											
46		Phase 3	18 days	Mon 4/27/20	Wed 5/20/20			[Gantt bar for Phase 3 from Mon 4/27/20 to Wed 5/20/20]											
47		Leather Chaps Drive	18 days	Mon 4/27/20	Wed 5/20/20			[Gantt bar for Leather Chaps Drive from Mon 4/27/20 to Wed 5/20/20]											
48		Sawcut/Crack Repair	4 days	Mon 4/27/20	Thu 4/30/20	Trax	1398 LF	[Gantt bar for Sawcut/Crack Repair from Mon 4/27/20 to Thu 4/30/20]											
49		1.5" to 0" Edge Mill	4 days	Wed 5/6/20	Mon 5/11/20	Trax	26950 SY	[Gantt bar for 1.5" to 0" Edge Mill from Wed 5/6/20 to Mon 5/11/20]											
50		2" Fiber HMA Overlay	5 days	Thu 5/14/20	Wed 5/20/20	Martin Marietta Paving Crew	2965 Tons	[Gantt bar for 2" Fiber HMA Overlay from Thu 5/14/20 to Wed 5/20/20]											
51		Permanent Striping	2 days	Thu 5/21/20	Fri 5/22/20	Road Safe		[Gantt bar for Permanent Striping from Thu 5/21/20 to Fri 5/22/20]											
52		Punchlist	1 day	Mon 5/25/20	Mon 5/25/20	Martin Marietta & Triview Metr		[Gantt bar for Punchlist from Mon 5/25/20 to Mon 5/25/20]											

Project: Triview Metro 2020 Sch
Date: Thu 4/23/20

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

