

# Leather Chaps

Tasks	Qty	UOM	Duration	Start Date	End Date	May 19							May 26							Jun 2							Jun 9							Jun 16							Jun 23							Jun 30							Jul 7						
						S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S														
<b>Pre Construction</b>			38d	05/13/24	07/08/24																																																								
Contract			1d	05/13/24	05/13/24																																																								
Pre-Construction Meeting			1d	05/23/24	05/23/24																																																								
Submittals			7d	05/23/24	06/03/24																																																								
Traffic Control			23d	06/04/24	07/08/24																																																								
<b>Construction</b>			23d	06/04/24	07/08/24																																																								
<b>Leather Chaps</b>			19d	06/04/24	07/01/24																																																								
Survey	1	LS	1d	06/04/24	06/04/24																																																								
Place BMPs	1	LS	1d	06/05/24	06/05/24																																																								
Sawcut	344	LF	1d	06/06/24	06/06/24																																																								
Remove flatwork	1	LS	2d	06/06/24	06/07/24																																																								
Uncl Ex	210	CY	2d	06/10/24	06/11/24																																																								
Place Base Course	85	CY	2d	06/12/24	06/13/24																																																								
Pour C&G	435	LF	5d	06/14/24	06/21/24																																																								
Pour Sidewalk and Curb Ramp	29	SY	3d	06/24/24	06/26/24																																																								
Prep for Asphalt			1d	06/24/24	06/24/24																																																								
Pave HMA	140	TN	2d	06/27/24	06/28/24																																																								
Install Signs	5	EA	1d	07/01/24	07/01/24																																																								
Pavement Marking	7	GAL	1d	07/01/24	07/01/24																																																								
<b>Close-out</b>			4d	07/02/24	07/08/24																																																								
Landscape Restoration/Seeding	9000	SF	2d	07/02/24	07/03/24																																																								
Remove BMPs	1	LS	1d	07/05/24	07/05/24																																																								
Demobilize	1	LS	1d	07/08/24	07/08/24																																																								